

ID	Task Name	Duration	Start	Finish	% Complete	April	May	June	July	August	September	October	November	December	January	February
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	Camp Two	171 days?	Mon 09/05/11	Mon 02/01/12	54%											
2	Kirriemuir Road Twp. Rd. 3-0 fr. N SA bdy. to Twp. Rd. 36-1 (4 mi.)	87 days	Mon 09/05/11	Tue 06/09/11	100%											
3	Airport Road Twp. Rd. 35-3 fr. Hwy #41 to R. Rd. 6-1 and R. Rd. 6-1 fr. Twp. Rd. 35-3 to Twp. Rd 35-4 (2 mi.)	15 days?	Wed 07/09/11	Tue 27/09/11	40%											
4	Salik Road Twp.Rd. 29-0 from SH #886 to R.Rd. 5-3 (7 mi. Camp 4 to assist after completion of Landis)	69 days?	Wed 28/09/11	Mon 02/01/12	0%											
5	Camp Four	169 days	Wed 18/05/11	Mon 09/01/12	45%											
6	SH#862 from Twp. Rd. 30-2 to Twp. Rd. 29-2 (6 mi.)	127 days	Wed 18/05/11	Thu 10/11/11	60%											
7	Landis Road Twp. Rd. 28-4 from R. Rd. 11-3 to R. Rd. 10-5 (4 mi.)	27 days	Fri 11/11/11	Mon 19/12/11	0%											
8	Salik Road Twp.Rd. 29-0 from SH #886 to R.Rd. 5-3 (7 mi. Assist Camp 2 to completion)	15 days	Tue 20/12/11	Mon 09/01/12	0%											

Project: Construction Program 2011 Date: Wed 19/10/11	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			